

Actual Work Remaining Work Critical Remaining Work Milestone Summary	Page 1 of 3	• Prepared by: SvMo • Checked by: GPC • Approved by: AnBa • Updated by: GSu
---	-------------	--

 Actual Work  Remaining Work  Critical Remaining Work  Milestone  Summary	Page 2 of 3	- Prepared by: SvMo - Checked by: GPC - Approved by: AnBa - Updated by: GSu
---	-------------	--

OVERAL IMPLEMENTATION SCHEDULE

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish																													
						2026							2027							2028														
						N	D	Jan	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M
50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84
PG test & Contract Closure		130	130	21-Mar-28	18-Aug-28																													
CN-1160	Performance Guarantee test	78	78	21-Mar-28	19-Jun-28																													
CN-1180	Contract Closure	52	52	20-Jun-28	18-Aug-28*																													
Haul Road		695	695	05-Nov-25	30-Sep-27																													
Procurement up to Ordering		159	159	05-Nov-25	12-Apr-26																													
PR-3290	Preparation & submission of final tender docs & Cost estimates to NMDC for approval, d	7	7	05-Nov-25	12-Nov-25																													
PR-3300	Approval of final tender document & Cost estimates by Owner	12	12	13-Nov-25	26-Nov-25																													
PR-3310	Issue of tender enquiry by NMDC	6	6	27-Nov-25	03-Dec-25																													
PR-3320	1st Pre bid meeting with Tenderers	2	2	13-Dec-25	15-Dec-25																													
PR-3400	2nd Pre bid meeting with Tenderers	2	2	21-Dec-25	22-Dec-25																													
PR-3330	Receipt of offers from bidders & opening of Techno- commercial offers by NMDC	30	30	23-Dec-25	26-Jan-26																													
PR-3340	Techno-Comm evaluation of offers & recommendation	18	18	27-Jan-26	16-Feb-26																													
PR-3420	TSC meeting & finalization of Techno-Comm recommendation	10	10	17-Feb-26	26-Feb-26																													
PR-3360	Price Bid opening, evaluation and recommendation	15	15	27-Feb-26	16-Mar-26																													
PR-3370	Approval of Price Bid Recommendation by NMDC	9	9	17-Mar-26	26-Mar-26																													
PR-3380	Preparation & issue of draft LAC & draft Contract Agreement	8	8	27-Mar-26	04-Apr-26																													
PR-3410	Issue of LAC to the Successful bidder by NMDC	8	8	05-Apr-26	12-Apr-26																													
Engineering		192	192	09-Mar-26	16-Sep-26																													
DE-1000	Issue of Construction drawings by Dastur	192	192	09-Mar-26	16-Sep-26																													
Construction Work		536	536	13-Apr-26	30-Sep-27																													
CN-1010	Site mobilization	23	23	13-Apr-26	05-May-26																													
CN-1030	Site levelling for Haul road & Service road	383	383	06-May-26	23-May-27																													
CN-1000	Construction for Haul road & Service road	380	380	16-Sep-26	30-Sep-27																													

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Summary

- Prepared by: SvMo
- Checked by: GPC
- Approved by: AnBa
- Updated by: GSu